

ANNUAL SAFETY AUDIT REPORT ? 2025

Audit Reference : SAR-2025-Annual
Audit Period : January 2025 ? December 2025
Lead Auditor : Kavita Desai, HSE Manager (appointed Dec 2024, replacing Priya Nair)
Audit Team : Deepak Singh (Maint. Engg), Ravi Deshmukh (Operations Lead)
Plant Manager : Mohan Rao
Date Issued : 19 December 2025

EXECUTIVE SUMMARY

2025 represents Vindhya Steelworks' safest year in the past 5 years by number of recordable incidents. Zero Lost Time Injuries (LTIs). Two Near-Miss events recorded (NMR-2025-003, NMR-2025-018 ? both unrelated to gas detection).

Despite overall improvement, this audit identified three legacy corrective actions from prior incidents that remain OPEN and OVERDUE:

- (A) CA-04 / NMR-2019-047: Digital calibration tracking and permit cross-check system.
Raised: March 2019. Status: OPEN (6+ years). Multiple follow-up deadlines missed.
Risk: Manual calibration records create risk of sensor degradation going undetected.
- (B) SIR-2021-034-03: Follow up on CA-04 from NMR-2019-047. Status: OPEN.
- (C) WO-4476 (Aug 2024): HX-11 Flange #7 gasket replacement.
Verbal instruction given to Maintenance team. No formal Work Order raised.
Status: OPEN ? gasket not yet replaced as of this audit date.
Risk: Recurring seepage possible if thermal cycling continues.

SECTION 1 ? GAS DETECTION SYSTEM

1.1 Fixed Detector Audit

Detector Tag	Location	Last Cal Date	Status
GB-14	Bay 4, C	Feb 2025	? Calibrated (WO-4762)
GB-17	Bay 4, A	Mar 2025	? Calibrated
GB-22	Bay 6	Apr 2025	? Calibrated
GB-31	Compressor	Jan 2025	? Calibrated
GB-35	Tank Farm	Jun 2025	? Calibrated

1.2 Observations

GB-14 (Bay 4, Zone C) calibration is current. Sensor element replaced Nov 2024 (WO-4473). No anomalous readings logged in 2025. ?

Recommendation: GB-14 requires fresh calibration by August 2025 (6-month cycle).
Schedule before any planned hot work in Bay 4 in H2 2025.

SECTION 2 ? HOT WORK PERMIT COMPLIANCE

2.1 Permit Records Audit (Jan?Nov 2025, 24 permits sampled)

Permits with gas reading time recorded: 22/24 (92%). Improvement from 83% in 2021.
Permits with GB-14 reading recorded for Bay 4 work: 8/8 (100%). ?
1 permit (HWP-2025-104): Gas reading field recorded but no tester's name.
1 permit (HWP-2025-187): Reading recorded 47 minutes before permit issuance (>30 min).

2.2 Actions

2025-A1: Reminder to all PIAs on gas reading timing and tester identification.
Due: January 2026. Assigned: Kavita Desai.

SECTION 3 ? EQUIPMENT MAINTENANCE COMPLIANCE

3.1 Outstanding maintenance items:

- HX-11 Flange #7 gasket replacement (from WO-4476, Aug 2024): NOT DONE. RISK.
- PM-07 bearing replacement: Scheduled Q1 2026. On track.